

ID	Task Mode	Task Name	Duration	Start	Finish																												
						T	W	T	F	S	6 Jul '25					13 Jul '25					20 Jul '25					27 Jul '25							
1		23 George Street, North Strathfield	16 days	Fri 4/07/25	Fri 25/07/25																												
2		Building 2 & 3	15 days	Fri 4/07/25	Thu 24/07/25																												
3		Waterproofing Works	15 days	Fri 4/07/25	Thu 24/07/25																												
4		Cavities Detailing	5 days	Fri 4/07/25	Thu 10/07/25																												
5		Reglet Chase	5 days	Wed 9/07/25	Tue 15/07/25																												
6		Cavity Flashing work (WPM 1000)	10 days	Fri 11/07/25	Thu 24/07/25																												
7		Masonry	7 days	Thu 10/07/25	Fri 18/07/25																												
8		Bricks, Sand, and cement delivery	2 days	Thu 10/07/25	Fri 11/07/25																												
9		Bricklaying work	5 days	Mon 14/07/25	Fri 18/07/25																												
10		Building 4	15 days	Fri 4/07/25	Thu 24/07/25																												
11		Site Establishment	2 days	Fri 4/07/25	Mon 7/07/25																												
12		Temporary Board work	1 day	Mon 7/07/25	Mon 7/07/25																												
13		Installation of Scaffold	2 days	Fri 4/07/25	Mon 7/07/25																												
14		Demolition work	14 days	Mon 7/07/25	Thu 24/07/25																												
15		Demolition Works	14 days	Mon 7/07/25	Thu 24/07/25																												



Project: 23 George Street
North Strathfield
Date: Fri 4/07/25

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress