

Phase	Building	Level	Unit in EOT	Elevation	Hoarding Removal Door Reinstallation	Waterproofing Substrate Base Layer WA98 / WPM1000	Waterproofing to Screed WPM300 / WPM002	Tile/Paver Completion	Paint Walls Completion	Balustrade Installation	Scaffold Removal Dependent upon Roof Works	Bathroom Works Start	Triangular Pop Out Blade Walls Cladding Commencement
1	Building A			NORTH	Actual	Anticipated	Anticipated	Anticipated	Anticipated	Anticipated	Anticipated	Anticipated	Anticipated
1	A	G	AG01 North	N	Completed	Sep-26		Oct-26	Aug-26	N/A	Sep-26		Works started
1	A	G	AG02 North	N	Completed	Sep-26		Oct-26	Aug-26	N/A	Sep-26		
1	A	G	AG03 North	N	Completed	Sep-26		Oct-26	Aug-26	N/A	Sep-26		
1	A	G	AG04 North	N	Completed	Sep-26		Oct-26	Aug-26	N/A	Sep-26	Nov-25	
1	A	1	A101 North	N	Completed	Completed	Completed	Completed	Aug-26	Aug-26	Sep-26		Works started
1	A	1	A102 North	N	Completed	Completed	Completed	Completed	Aug-26	Aug-26	Sep-26		
1	A	1	A103 North	N	Completed	Completed	Completed	Completed	Aug-26	Aug-26	Sep-26		
1	A	1	A104 North	N	Completed	Completed	Completed	Completed	Aug-26	Aug-26	Sep-26		
1	A	2	A201 North	N	Completed	Completed	Completed	Completed	Aug-26	Aug-26	Sep-26		Works started
1	A	2	A202 North	N	Completed	Completed	Completed	Completed	Aug-26	Aug-26	Sep-26		
1	A	2	A203 North	N	Completed	Completed	Completed	Completed	Aug-26	Aug-26	Sep-26		
1	A	2	A204 North	N	Completed	Completed	Completed	Completed	Aug-26	Aug-26	Sep-26		
1	A	3	A301 North	N	Completed	Completed	Completed	Completed	Aug-26	Aug-26	Sep-26		Works started
1	A	3	A302 South	N	Completed	Completed	Completed	Completed	Aug-26	Aug-26	Sep-26		
1	A	3	A303 North	N	Completed	Completed	Completed	Completed	Aug-26	Aug-26	Sep-26	May-26	
1	A	3	A304 North	N	Completed	Completed	Completed	Completed	Aug-26	Aug-26	Sep-26		
				SOUTH									
1	A	G	AG05 South	S	Completed	Sep-26		Oct-26	Aug-06	N/A	Sep-26		
1	A	G	AG06 South	S	Completed	Sep-26		Oct-26	Aug-06	N/A	Sep-26		Works Started
1	A	1	A105 South	S	Completed	Completed	Waiting on WPM002 Application	Jul-26	Primer and 1st Coat	Sep-26	Sep-26		
1	A	1	A106 South	S	Completed	Completed	Completed	Completed	Primer and 1st Coat	Sep-26	Sep-26		Works Started
1	A	2	A201 South	S	Completed	Completed	Waiting on WPM002 Application	Jul-26	Primer and 1st Coat	Sep-26	Sep-26		Works Started
1	A	2	A202 South	S	NA	Completed	Waiting on WPM002 Application	Jul-26	Primer and 1st Coat	Sep-26	Sep-26		
1	A	3	A301 South	S	Completed	Completed	Completed	Completed	Primer and 1st Coat	Sep-26	Sep-26		Works Started
1	A	3	A302 South	S	NA	Completed	Completed	Completed	Primer and 1st Coat	Sep-26	Sep-26		
2	Building A					Anticipated		Anticipated	Anticipated	Anticipated	Anticipated		
2	A	G	AG04 South	S	Completed	Sep-26		Sep-26	Aug-26	N/A	Sep-26	May-25	
2	A	G	AG07 South	S	Completed	Sep-26		Sep-26	Aug-26	N/A	Sep-26		
2	A	G	AG11 South	S	Completed	Sep-26		Sep-26	Aug-26	N/A	Sep-26		Aug-26
2	A	G	AG12 South	S	Completed	Sep-26		Sep-26	Aug-26	N/A	Sep-26		
2	A	1	A104 South	S	Completed	Completed	Completed	Completed	Primer and 1st Coat	Sep-26	Sep-26		
2	A	1	A107 South	S	Completed	Completed	Waiting on WPM002 Application	Aug-26	Primer and 1st Coat	Sep-26	Sep-26		
2	A	1	A111 South	S	Completed	Completed	Waiting on WPM002 Application	Aug-26	Primer and 1st Coat	Sep-26	Sep-26		Aug-26
2	A	1	A112 South	S	Completed	Completed	Waiting on WPM002 Application	Aug-26	Primer and 1st Coat	Sep-26	Sep-26		
2	A	2	A204 South	S	Completed	Completed	Waiting on WPM002 Application	Aug-26	Primer and 1st Coat	Sep-26	Sep-26		
2	A	2	A207 South	S	Completed	Completed	Waiting on WPM002 Application	Jul-26	Primer and 1st Coat	Sep-26	Sep-26		
2	A	2	A211 South	S	Completed	Completed	Waiting on WPM002 Application	Jul-26	Primer and 1st Coat	Sep-26	Sep-26		Aug-26
2	A	2	A212 South	S	Completed	Completed	Waiting on WPM002 Application	Jul-26	Primer and 1st Coat	Sep-26	Sep-26		

[illegible]

Phase	Building	Level	Unit in EOT	Elevation	Hoarding Removal Door Reinstallation	Waterproofing Substrate Base Layer WA98 / WPM1000	Waterproofing to Screed WPM300 / WPM002	Tile/Paver Completion	Paint Walls Completion	Balustrade Installation	Scaffold Removal Dependent upon Roof Works	Bathroom Works Start	Triangular Pop Out Blade Walls Cladding Commencement
3	Building A				Anticipated	Anticipated	Anticipated	Anticipated	Anticipated	Anticipated	Anticipated		
3	A	G	AG07 North	N	Completed	Sep-26		Oct-26	Aug-26	NA	Oct-26		
3	A	G	AG08 North	N	Completed	Sep-26		Oct-26	Aug-26	NA	Oct-26		
3	A	G	AG09 North	N	Completed	Sep-26		Oct-26	Aug-26	NA	Oct-26		
3	A	G	AG10 North	N	Completed	Sep-26		Oct-26	Aug-26	NA	Oct-26	Sep-26	Aug-26
3	A	1	A107 North	N	Completed	Aug-26	Aug-26	Sep-26	Aug-26	Oct-26	Oct-26		
3	A	1	A108 North	N	Completed	Aug-26	Aug-26	Sep-26	Aug-26	Oct-26	Oct-26		
3	A	1	A109 North	N	Completed	Aug-26	Aug-26	Sep-26	Aug-26	Oct-26	Oct-26		
3	A	1	A110 North	N	Completed	Aug-26	Aug-26	Sep-26	Aug-26	Oct-26	Oct-26	Sep-26	Aug-26
3	A	2	A207 North	N	Completed	Aug-26	Aug-26	Sep-26	Aug-26	Oct-26	Oct-26		
3	A	2	A208 North	N	Completed	Aug-26	Aug-26	Sep-26	Aug-26	Oct-26	Oct-26		
3	A	2	A209 North	N	Completed	Aug-26	Aug-26	Sep-26	Aug-26	Oct-26	Oct-26		
3	A	2	A210 North	N	Completed	Aug-26	Aug-26	Sep-26	Aug-26	Oct-26	Oct-26	Sep-26	Aug-26
3	A	3	A307 North	N	Completed	Aug-26	Aug-26	Sep-26	Aug-26	Oct-26	Oct-26		
3	A	3	A308 North	N	Completed	Aug-26	Aug-26	Sep-26	Aug-26	Oct-26	Oct-26		
3	A	3	A309 North	N	Completed	Aug-26	Aug-26	Sep-26	Aug-26	Oct-26	Oct-26		
3	A	3	A310 North	N	Completed	Aug-26	Aug-26	Sep-26	Aug-26	Oct-26	Oct-26	Sep-26	Works started
1	Building B					Anticipated	Anticipated	Anticipated	Anticipated	Anticipated	Anticipated		
1	B	G	BG04 West	W	Completed	Sep-26	Sep-26	Aug-26	Aug-30	N/A	Sep-26		
1	B	G	BG07 West	W	Completed	Sep-26	Sep-26	Aug-26	Aug-30	N/A	Sep-26		
1	B	G	BG10 West	W	Completed	Completed	Jul-26	Aug-26	Aug-30	Sep-26	Sep-26		
1	B	G	BG11 West	W	Completed	Sep-26	Sep-26	Aug-26	Aug-30	Sep-26	Sep-26		
1	B	1	B104 West	W	Completed	Completed	Completed	Jul-26	Aug-30	Sep-26	Sep-26		
1	B	1	B107 West	W	Completed	Jul-26	Jul-26	Jul-26	Aug-30	Sep-26	Sep-26	May-25	
1	B	1	B110 West	W	Completed	Completed	Waiting on WPM002 Application	Jul-26	Aug-30	Sep-26	Sep-26		
1	B	1	B111 West	W	Completed	Completed	Completed	Jul-26	Aug-30	Sep-26	Sep-26		
1	B	2	B204 West	W	Completed	Completed	Waiting on WPM002 Application	Apr-26	Aug-30	Sep-26	Sep-26		
1	B	2	B207 West	W	Completed	Completed	Waiting on WPM002 Application	Jul-26	Aug-30	Sep-26	Sep-26		
1	B	2	B210 West	W	Completed	Completed	Completed	Jul-26	Aug-30	Sep-26	Sep-26		
1	B	2	B211 West	W	Completed	Completed	Waiting on WPM002 Application	Jul-26	Aug-30	Sep-26	Sep-26	Jun-26	
1	B	3	B304 West	W	Completed	Completed	Waiting on WPM002 Application	Jul-26	Aug-30	Sep-26	Sep-26		
1	B	3	B307 West	W	Completed	Completed	Waiting on WPM002 Application	Jul-26	Aug-30	Sep-26	Sep-26		
1	B	3	B310 West	W	Completed	Completed	Completed	Completed	Aug-30	Sep-26	Sep-26		
1	B	3	B311 West	W	Completed	Completed	Waiting on WPM002 Application	Jul-26	Aug-30	Sep-26	Sep-26		
				EAST									
1	B	G	BG09 East	E	Completed	Sep-26	Sep-26	Sep-26	Aug-26	NA	Sep-26		
1	B	G	BG10 East	E	Completed	Sep-26	Sep-26	Sep-26	Primer and 1st Coat	NA	Sep-26		
1	B	1	B109 East	E	Completed	Completed	Completed	Completed	Primer and 1st Coat	Aug-26	Sep-26		
1	B	1	B110 East	E	Completed	Completed	Completed	Completed	Primer and 1st Coat	Aug-26	Sep-26		

[illegible]

[illegible]